

Project Name:	Empire-ED5 T-Line Rebuild
Report Date:	November 9, 2010
Project Sponsor:	Gary Bates
Project Manager:	Mike Garcia



EMP-ED5 T-Line Project Status Report-CAGSGR 0004C_PCN

Overall Project Status for Period ending October 31, 2010  OK		Key Actions: <ul style="list-style-type: none"> • Geological Boring • Complete design and write spec • GFE procurement
Last Report		October 7, 2010
Time/ Schedule		<ul style="list-style-type: none"> • Long lead times for GFE could be a concern with Procurement. Working closely with Procurement on RFP for project.
Scope/ Quality		<ul style="list-style-type: none"> • N/A
Cost/ Resources		<ul style="list-style-type: none"> • FY 11 expense to date = \$17,250 No changes to budget or schedule.
Risks / Issues		<ul style="list-style-type: none"> • Changed structure plan from hybrid poles to HD Steel Poles.
Accomplished Work		<ul style="list-style-type: none"> • Continued Environmental work. • Continued design. • Completed geotech. • Met with procurement to develop a procurement schedule. • Began realty actions.
Work Plans		<ul style="list-style-type: none"> • Kickoff GFE procurement. • Complete Environmental work.

Key:

 = On target/OK (green)
 = Warning/Concern (yellow)
 = Behind/Trouble (red)

Project Name:	Thornton Rd.-Empire T-Line Rebuild
Report Date:	November 9, 2010
Project Sponsor:	Gary Bates
Project Manager:	Mike Garcia



Thornton Rd-EMP T-Line Project Status Report-CAGSGR 0003C_PCN

Overall Project Status for Period ending October 31, 2010  OK		Key Actions: <ul style="list-style-type: none"> • Geological Boring • Complete design and write spec • GFE procurement
Last Report		October 7, 2010
Time/ Schedule		<ul style="list-style-type: none"> • Long lead times for GFE could be a concern with Procurement. Working closely with procurement on RFP for project.
Scope/ Quality		<ul style="list-style-type: none"> • N/A
Cost/ Resources		<ul style="list-style-type: none"> • FY11 expense to date = \$22,640 – No changes to budget or schedule
Risks / Issues		<ul style="list-style-type: none"> • Changed structure plan from hybrid poles to HD Steel Poles.
Accomplished Work		<ul style="list-style-type: none"> • Continued Environmental work. • Continued design. • Completed geotech. • Met with procurement to develop a procurement schedule. • Began realty actions.
Work Plans		<ul style="list-style-type: none"> • Kickoff GFE procurement. • Complete Environmental work.

Key:

 = On target/OK (green)  = Warning/Concern (yellow)  = Behind/Trouble (red)